

**City of Raleigh**  
**Engineering Services Department - Roadway Design & Construction Division**

**Project Status Report Date: June 2019**

**Notes:**  
Text shown in **red** denote changes from last monthly report.  
Dates shown in **BOLD** are tentative future dates (and subject to change).

PROJECT NUMBER	PROJECT NAME	FROM	TO	PROJECT DESCRIPTION	PROJECT LENGTH (MILES)	PERCENT COMPLETE	STUDY (S) / DESIGN (D) / CONSTRUCTION (C)	PUBLIC MEETING DATES	CITY COUNCIL	RIGHT OF WAY ACQUISITION COMPLETE	ADVERTISE FOR BIDS	CONTRACT AWARD	CONTRACT COMPLETION	COUNCIL DISTRICT	PROJECT BUDGET	FUNDING SOURCE	CITY PROJECT CONTACT	CONSULTANT/CONTRACTOR
<b>CAPITAL STREET PROJECTS</b>																		
1	MITCHELL MILL ROAD	US 401 (LOUISBURG ROAD)	FORESTVILLE ROAD	WIDEN TO 4 LANE MEDIAN DIVIDED WITH CURB AND GUTTER, SIDEWALKS ON BOTH SIDES	1.09	99%	(C)	04/08/10 09/23/10 05/05/11 05/20/14 09/11/14	12/02/14	11/17/15	01/18/16 Re-bid 03/21/16	05/03/16	08/07/2018 (Contract) 06/10/19	B	\$13,800,000	CITY BOND AND CAPITAL FUNDING	SYLVESTER PERCIVAL	RIFENBURG CONSTRUCTION
2	YONKERS ROAD	CAPITAL BLVD	NEW BERN AVE	<b>ROAD RECONSTRUCTION WITH MULTI-USE PATH ON SOUTH SIDE</b>	2.30	95%	(D)	05/12/16 04/18/18	09/18/18	<b>07/02/19</b>	<b>08/26/19</b>	<b>10/15/19</b>	<b>10/29/21</b>	C	\$14,860,000	CAPITAL FUNDING	<b>CHAD CANTRELL</b>	RK&K
4	PLEASANT VALLEY	GLENWOOD AVE	DURALEIGH ROAD	WIDEN TO 3-LANE CURB & GUTTER, SIDEWALKS, AND BIKE LANES BOTH SIDES	0.60	97%	(D)	10/19/16 03/15/18	09/04/18	<b>04/16/19</b>	<b>05/13/19</b>	<b>07/02/19</b>	<b>07/31/20</b>	E	\$4,300,000	CITY BOND AND CAPITAL FUNDING	RAO MALLADI	AMT
5	NEW HOPE CHURCH ROAD	GREEN RD	DEANA LANE	WIDEN TO 3-LANE CURB & GUTTER, SIDEWALKS, AND BIKE LANES BOTH SIDES, REPLACE STORM CULVERT	0.45	99%	(D)	11/29/16 11/29/17	<b>04/03/18</b>	<b>04/02/19</b>	<b>06/24/19</b>	<b>08/20/19</b>	<b>03/26/21</b>	B	\$5,411,000	CITY BOND AND CAPITAL FUNDING	RICHARD DICKIE	RAMEY KEMP AND ASSOC.
6	OLD WAKE FOREST ROAD	LITCHFORD ROAD	CAPITAL BLVD.	WIDEN TO 4-LANE DIVIDED AVENUE WITH SIDEWALKS AND BIKE LANES ON BOTH SIDES	1.15	60%	(D)	03/08/18 <b>06/08/19</b>	10/02/18 11/20/18 <b>08/20/19</b>	<b>06/16/20</b>	<b>06/22/20</b>	<b>08/18/20</b>	<b>12/09/22</b>	A/B	\$13,000,000	CITY BOND AND CAPITAL FUNDING	GRADY MCCOLLUM	WETHERILL ENGINEERING
7	TRYON ROAD	LAKE WHEELER ROAD	PAR DRIVE	WIDEN TO 4-LANE DIVIDED AVENUE WITH SIDEWALKS AND BIKE LANES ON BOTH SIDES	1.00	94%	(D)	12/07/17 05/10/18	08/21/18	<b>08/20/19</b>	<b>08/26/19</b>	<b>10/15/19</b>	<b>10/29/21</b>	D	\$12,500,000	CITY BOND	AMY BILLINGS	LOCHNER, INC.
8	OBERLIN ROAD	GROVELAND AVENUE	BEDFORD AVENUE	STREETSCAPE	0.52	75%	(D)	08/09/18 <b>02/19/19</b>	<b>04/16/19</b>	<b>10/01/19</b>	<b>10/07/19</b>	<b>01/07/20</b>	<b>12/17/21</b>	D	\$3,570,000	CITY BOND	RICHARD DICKIE	CLARK NEXSEN
9	POOLE ROAD	MAYBROOK DRIVE	BARWELL ROAD	WIDEN TO 4-LANE DIVIDED AVENUE WITH SIDEWALKS AND BIKE LANES ON BOTH SIDES	1.10	61%	(D)	09/20/18 06/12/19	<b>07/02/19</b>	<b>04/07/20</b>	<b>04/13/20</b>	<b>06/16/20</b>	<b>06/17/22</b>	C	\$9,900,000	CITY BOND	BETH QUINN	RUMMEL KLEPPER & KAHL
10	BLUE RIDGE ROAD	DURALEIGH ROAD	CRABTREE VALLEY AVENUE	WIDEN TO 3-LANE DIVIDED AVENUE WITH SIDEWALKS AND BIKE LANES ON BOTH SIDES	2.10	65%	(D)	07/12/18 05/20/19	<b>08/20/19</b>	<b>03/12/20</b>	<b>03/26/20</b>	<b>06/24/20</b>	<b>10/31/22</b>	E	\$14,000,000	CITY BOND	REUBEN MOORE	KIMLEY-HORN
11	FOX ROAD	SPRING FOREST ROAD	SUMNER BLVD.	WIDEN TO 2-LANES W/ CENTER TURN LANE, CURB AND GUTTER, SW ON BOTH SIDES, BICYCLE LANES	0.65	0%	(C)	09/29/15 03/10/16	03/18/14	09/19/17	11/26/18	<b>03/05/19</b>	<b>05/29/20</b>	B	\$1,141,878	CAPITAL FUNDING	CORDIS THOMPSON	ROADWAY DESIGN/CONSTRUCTION
12	SCOTLAND STREET	LASSITER MILL ROAD	BEAUFORT STREET	WIDEN TO 27' B-B CURB AND GUTTER WITH SIDEWALK ON NORTH SIDE; AND 200' SIDEWALK ON SOUTH SIDE, EAST OF LAKEVIEW	0.16	<b>60%</b>	(D)	<b>01/17/19</b> <b>08/01/19</b>	08/07/17	<b>11/05/19</b>	<b>11/11/19</b>	<b>01/07/20</b>	<b>08/31/20</b>	E	\$560,000	CAPITAL FUNDING	MUKUND MOGHE	ROADWAY DESIGN/CONSTRUCTION
13	JAGUAR PARK DRIVE	APPROX. 40' WEST OF WOODLAND CENTER & LAKE JOHNSON POOL DRIVEWAY	ATHENS DRIVE	WIDEN TO 36' B-B C&G WITH 9' SIDEWALK AND STREET LIGHTING ON SOUTH SIDE.	0.28	95%	(D)	05/20/13	05/21/13	05/26/17	<b>01/07/20</b>	<b>02/18/20</b>	<b>02/18/21</b>	D	\$350,000	CAPITAL FUNDING	BRENNON FUQUA	ROADWAY DESIGN/CONSTRUCTION
14	NEW BERN AVENUE SPOT SAFETY IMPROVEMENT PROJECT	FREEDOM DRIVE	PATRIOT DRIVE	CONTINUE EXISTING EAST-BOUND THRID TRAVEL LANE AND ADD CURB AND GUTTER AND SIDEWALK (FEDERAL FUNDING)	0.15	5%	(D)	<b>09/15/19</b> <b>03/15/20</b> <b>07/15/20</b> <b>11/15/20</b>	<b>08/18/20</b>	<b>10/06/20</b>	<b>10/12/20</b>	<b>12/01/20</b>	<b>08/27/21</b>	C	\$512,500	80% FEDERAL/20% CITY	SEAN DRISKILL	TBD
15	CAROLINA PINES AVENUE WIDENING	SOUTH SAUNDERS STREET	LAKE WHEELER ROAD	WIDEN TO 3-LANE STREET WITH CURB AND GUTTER, SIDEWALKS, BIKE LANES, LIGHTING AND LANDSCAPING	1.40	10%	(D)	<b>04/25/19</b> <b>12/12/19</b> <b>06/04/20</b> <b>07/15/21</b> <b>4/23/2019</b>	<b>07/07/20</b>	<b>04/06/21</b>	<b>04/12/21</b>	<b>06/01/21</b>	<b>07/28/23</b>	D	\$10,600,000	CITY BOND	AMY BILLINGS	HW LOCHNER
16	BARWELL ROAD WIDENING	ROCK QUARRY ROAD	BERKELEY LAKE ROAD	WIDEN TO 3-LANE STREET WITH CURB AND GUTTER, SIDEWALKS, BIKE LANES, LIGHTING AND LANDSCAPING	1.50	10%	(D)	<b>8/12/2019</b> <b>2/17/2020</b> <b>4/5/2021</b> <b>04/10/19</b>	<b>3/3/2020</b>	<b>10/6/2020</b>	<b>10/12/2020</b>	<b>12/1/2020</b>	<b>5/1/2023</b>	C	\$10,800,000	CITY BOND	SEAN DRISKILL	SEPI
17	ATLANTIC AVENUE WIDENING	HIGHWOODS BOULEVARD	NEW HOPE CHURCH ROAD	WIDEN TO INCLUDE A MEDIAN AND A MULTIUSE PATH ON WEST SIDE AS WELL AS LIGHTING AND LANDSCAPING	1.00	10%	(D)	<b>08/28/19</b> <b>03/01/20</b> <b>06/01/21</b>	<b>04/07/20</b>	<b>01/19/21</b>	<b>01/25/21</b>	<b>03/16/21</b>	<b>06/01/23</b>	A/B	\$11,600,000	CITY BOND	DALE PRICE	AECOM
<b>STREET PETITION PROJECTS</b>																		
15	LORIMER ROAD WOODLINK DRIVE	KAPLAN DRIVE LORIMER RD	GARLAND DRIVE 200 FT NORTH OF LORIMER RD	WIDEN TO 27' B-B CURB AND GUTTER WITH SIDEWALK ON WEST SIDE SIDEWALK CONSTRUCTION, EAST SIDE	0.56	<b>30%</b>	(C)	02/08/17 08/28/17 01/23/19	09/01/15	05/01/18	05/29/18 07/30/18	10/16/18	<b>04/29/20</b>	D	\$2,700,000	CAPITAL FUNDING	MUKUND MOGHE	NARRON CONSTRUCTION, INC.
16	BREEZE ROAD	BEECHBRIDGE ROAD	HALES ROAD	WIDEN TO 27' B-B CURB AND GUTTER WITH SHOULDERS ON BOTH SIDES	0.07	100%	(C)	07/26/17	09/01/15	12/05/17	12/11/17	03/20/18	<b>02/15/19</b>	E	\$215,000	CAPITAL FUNDING	CORDIS THOMPSON	LANIER CONSTRUCTION
17	NORRIS STREET	EX. SIDEWALK APPROX. 185' SOUTH OF GLASCOCK STREET	GLASCOCK STREET	WIDEN TO 27' B-B CURB AND GUTTER WITH SIDEWALKS ON BOTH SIDES	0.03	95%	(D)	<b>02/26/19</b>	10/03/17	<b>11/05/19</b>	<b>12/03/19</b>	<b>01/21/20</b>	<b>01/21/21</b>	C	\$270,000	CITY BOND AND CAPITAL FUNDING	MUKUND MOGHE	ROADWAY DESIGN/CONSTRUCTION
<b>CAPITAL SIDEWALK PROJECTS</b>																		
18	GREEN ROAD	NEW HOPE CHURCH ROAD	SPRING FOREST ROAD	SIDEWALK CONSTRUCTION, SOUTH SIDE	1.50	100%	(D)	01/31/13	08/06/13	<b>04/16/19</b>	<b>06/24/19</b>	<b>08/20/19</b>	<b>05/07/20</b>	A/B	\$770,000	CITY BOND	RICHARD DICKIE	ROADWAY DESIGN/CONSTRUCTION
19	ROCK QUARRY ROAD	MARTIN LUTHER KING JR. BLVD	BART STREET	SIDEWALK CONSTRUCTION, EAST SIDE	0.31	90%	(C)	02/27/14	06/17/14	11/07/17	04/16/18	06/19/18	<b>06/15/19</b>	C	\$942,225	CITY BOND	SYLVESTER PERCIVAL	HOLLINS CONSTRUCTION SERVICES, LLC
20	POOLE ROAD	DONALD ROSS DRIVE	SUNNYBROOK ROAD	SIDEWALK CONSTRUCTION, NORTH SIDE	0.55	99%	(C)	11/05/15	02/16/16	05/08/17	04/16/18	06/19/18	<b>06/15/19</b>	C		CITY BOND	SYLVESTER PERCIVAL	HOLLINS CONSTRUCTION SERVICES, LLC
21	BLUE RIDGE ROAD SIDEWALK	PYLON DRIVE	FAVOR DRIVE	SIDEWALK IMPROVEMENTS	0.23	80%	(D)	06/30/15	12/01/15	NA	<b>09/23/19</b>	<b>07/02/19</b>	<b>12/31/19</b>	D	\$85,000	CITY BOND	SYLVESTER PERCIVAL	ROADWAY DESIGN/CONSTRUCTION
22	LAKE BOONE TRAIL	BLUE RIDGE	REXWOODS DRIVE	SIDEWALK CONNECTION CONSTRUCTION SOUTH SIDE	0.10	65%	(D)	<b>06/27/19</b>	NA	<b>09/17/19</b>	<b>09/23/19</b>	<b>11/05/19</b>	<b>06/26/20</b>	E	\$235,000	CITY BOND	SEAN DRISKILL	ROADWAY DESIGN/CONSTRUCTION
23	RALEIGH BOULEVARD	MARTIN LUTHER KING JR. BLVD	NEW BERN AVE	SIDEWALK CONNECTION CONSTRUCTION EAST SIDE	0.45	64%	(D)	01/22/19	NA	<b>09/17/19</b>	<b>09/23/19</b>	<b>11/05/19</b>	<b>06/26/20</b>	C	\$250,000	CITY BOND	BETH QUINN	ROADWAY DESIGN/CONSTRUCTION
24	HOLSTON LANE	SUNNYBROOK ROAD	CALUMET DRIVE	SIDEWALK CONSTRUCTION NORTH SIDE	0.29	50%	(D)	01/22/19	NA	<b>09/17/19</b>	<b>09/23/19</b>	<b>11/05/19</b>	<b>06/26/20</b>	C	\$200,000	CITY BOND	DALE PRICE	ROADWAY DESIGN/CONSTRUCTION
25	CENTENNIAL PARKWAY	AVENT FERRY ROAD	NAZARETH STREET	SIDEWALK CONNECTION CONSTRUCTION SOUTH SIDE	0.35	60%	(D)	01/22/19	NA	<b>09/17/19</b>	<b>09/23/19</b>	<b>11/05/19</b>	<b>06/26/20</b>	D	\$200,000	CITY BOND	BETH QUINN	ROADWAY DESIGN/CONSTRUCTION
26	LOUISBURG ROAD	BEACON STREET	FOX ROAD	SIDEWALK CONSTRUCTION ON WEST SIDE	0.90	45%	(D)	<b>03/27/19</b>	NA	<b>10/28/19</b>	<b>11/04/19</b>	<b>12/17/19</b>	<b>10/12/20</b>	B	\$1,300,000	CITY BOND	CHAD CANTRELL	ROADWAY DESIGN/CONSTRUCTION
27	ILEAGNES ROAD	EXISTING SIDEWALK	SOUTH SAUNDERS STREET	SIDEWALK CONSTRUCTION, SOUTH SIDE	0.20	50%	(D)	01/22/19	NA	<b>09/17/19</b>	<b>09/23/19</b>	<b>11/05/19</b>	<b>06/26/20</b>	D	\$150,000	CITY BOND	DALE PRICE	ROADWAY DESIGN/CONSTRUCTION

**City of Raleigh  
Engineering Services Department - Roadway Design & Construction Division**

**Project Status Report Date: June, 2019**



**Notes:**  
Text shown in **red** denote changes from last monthly report.  
Dates shown in **BOLD** are tentative future dates (and subject to change).

PROJECT NUMBER	PROJECT NAME	FROM	TO	PROJECT DESCRIPTION	PROJECT LENGTH (MILES)	PERCENT COMPLETE	STUDY (S) / DESIGN (D) / CONSTRUCTION (C)	PUBLIC MEETING DATES	CITY COUNCIL	RIGHT OF WAY ACQUISITION COMPLETE	ADVERTISE FOR BIDS	CONTRACT AWARD	CONTRACT COMPLETION	COUNCIL DISTRICT	PROJECT BUDGET	FUNDING SOURCE	CITY PROJECT CONTACT	CONSULTANT/CONTRACTOR
<b>GROUP B</b>																		
28	E. MILLBROOK ROAD NEW HOPE ROAD	ATLANTIC AVENUE CAPITAL BLVD.	CAPITAL BLVD. WALLINGFORD DR.	SIDEWALK CONSTRUCTION ON NORTH SIDE SIDEWALK CONSTRUCTION ON NORTH SIDE	1.56	85%	(D)	02/12/19	TBD	08/20/19	08/26/19	10/15/19	12/31/20	A/B	\$1,750,000	CITY BOND	DALE PRICE	ARCADIS
29	SPRING FOREST ROAD	MCHINES PLACE	CAPITAL BLVD.	SIDEWALK CONSTRUCTION ON BOTH SIDES	0.91	85%	(D)	02/12/19	TBD	08/20/19	08/26/19	10/15/19	12/31/20	A/B		CITY BOND	DALE PRICE	ARCADIS
<b>GROUP C</b>																		
30	WAKE FOREST ROAD	CREEKSIDE DRIVE	GEORGETOWN ROAD	SIDEWALK CONSTRUCTION ON WEST SIDE	0.89	85%	(D)	01/15/19	NA	09/30/19	10/07/19	12/07/19	01/31/21	E	\$3,000,000	CITY BOND	REUBEN MOORE	STEWART ENGINEERING
31	WADE AVENUE	HOBSON COURT	DANIELS STREET	SIDEWALK CONSTRUCTION ON THE SOUTH SIDE	0.60	85%	(D)	01/15/19	NA	09/30/19	10/07/19	12/07/19	01/31/21	D		CITY BOND	REUBEN MOORE	STEWART ENGINEERING
32	MAYWOOD AVENUE / MAYWOOD AVENUE / LAKE WHEELER ROAD	SOUTH SAUNDERS STREET SOUTH SAUNDERS STREET MAYWOOD AVENUE	LAKE WHEELER ROAD SUMMIT CENTENNIAL PARKWAY	SIDEWALK CONSTRUCTION ON SOUTH SIDE SIDEWALK CONSTRUCTION ON NORTH SIDE ASPHALT PATH CONSTRUCTION ON THE WEST SIDE	0.86	85%	(D)	01/15/19	NA	09/30/19	10/07/19	12/07/19	01/31/21	D		CITY BOND	REUBEN MOORE	STEWART ENGINEERING
33	CAPITAL BOULEVARD	1-40 RAMPS	BRENTWOOD ROAD	SIDEWALK CONSTRUCTION ON BOTH SIDES	0.51	85%	(D)	01/15/19	NA	09/30/19	10/07/19	12/07/19	01/31/21	B		CITY BOND	REUBEN MOORE	STEWART ENGINEERING
<b>NON-GROUP SIDEWALKS</b>																		
34	LUMLEY ROAD WESTGATE ROAD EBENEZER CHURCH ROAD	BRIER CREEK PKWY US 70 WESTGATE ROAD	US 70 LEESVILLE ROAD UMSTEAD PARK	MULTI-USE PATH BIKE LANES BIKE LANES/MULTI-USE PATH	5.74	65%	(D)	02/20/18 08/15/18	08/20/19	02/02/20	02/09/20	05/18/20	10/31/21	E	\$5,000,000	CAPITAL FUNDING	REUBEN MOORE	STEWART ENGINEERING
35	1-40 BRIDGES PED RETROFIT:TRAILWOOD DR.	LINEBERRY DRIVE	MAIN CAMPUS DRIVE	PED AND BIKE IMPROVEMENTS	0.27	90%	(C)	03/22/16	05/03/16	05/03/16	11/27/2017 - 1st 2/7/2018 - 2nd	06/05/18	7/31/2019	D	\$1,320,000	FEDERAL CITY (STP-DA GRANT)	RICHARD DICKIE	FRED SMITH COMPANY
36	NEW BERN AVENUE	TARBORO RD.	SUNNYBROOK RD.	SIDEWALK AND TRANSIT IMPROVEMENTS ON BOTH SIDES	2.16	95%	(D)	02/22/17 12/14/17	04/03/18	04/02/19	04/08/19	06/04/19	07/31/20	C	\$5,700,000	FEDERAL CITY (CMAQ GRANT)	RICHARD DICKIE	KIMLEY HORN & ASSOC.
37	PEACE STREET (WEST)	ST. MARY'S STREET	WEST STREET	STREETSCAPE	0.34	100%	(D)	02/05/15	04/04/17	03/05/19	07/01/19	8/20/2019	10/1/2019	D	\$2,200,000	CAPITAL FUNDING	AMY BILLINGS	COLE JENEST & STONE
38	BLUE RIDGE ROAD BIKE AND PED	TRINITY ROAD	REEDY CREEK ROAD	SIDEWALK AND BIKE LANE IMPROVEMENTS INCLUDING BIKE/PED BRIDGE	0.82	60%	(D)	TBD	TBD	TBD	TBD	TBD	TBD	D/E	\$7,750,000	FEDERAL CITY	RAO MALLADI	AMT
39	WAKE FOREST RD / BLOUNT-PERSON STREETS	EDENTON STREET	WAKE FOREST ROAD	RESURFACING, ONSTREET PARKING, SIDEWALK AND BIKE LANES	2.20	0%	(C)	05/16/16 05/04/17	NA	NA	8/28/2018 - 1st 09/24/2018 - 2nd 1/14/2019 - 3rd	07/15/19	12/31/19	C	\$2,840,000	FEDERAL CITY	BETH QUINN	STEWART ENGINEERING
40	LEESVILLE ROAD SAFE ROUTE TO SCHOOL	ONEAL DRIVE/PRIDE WAY	COUNTRY TRAIL	SIDEWALK AND BIKE IMPROVEMENTS	1.04	85%	(D)	06/23/16	06/04/19	06/18/19	07/02/19	09/17/19	12/18/20	E	\$688,100	FEDERAL CITY	SYLVESTER PERCIVAL	ALTA DESIGN
41	GORMAN STREET CONNECTOR	SULLIVAN DRIVE	HILLSBOROUGH STREET	SIDEWALK AND BIKE LANE IMPROVEMENTS	0.38	85%	(D)	06/08/17	06/04/19	06/18/19	07/02/19	09/17/19	12/18/20	D	\$410,000	FEDERAL CITY	RICHARD DICKIE	ALTA DESIGN
42	NAVAHO DRIVE SIDEWALK	EXECUTIVE DRIVE	BUSH STREET	SIDEWALK IMPROVEMENTS	0.28	55%	(D)	NA	06/18/19	09/03/19	09/09/19	10/15/19	05/01/20	A	\$500,000	FEDERAL CITY	SYLVESTER PERCIVAL	RAMEY KEMP AND ASSOC.
<b>SIDEWALK PETITION PROJECTS</b>																		
<b>GROUP C</b>																		
43	WOODBURN ROAD	SMALLWOOD DRIVE	WADE AVENUE	SIDEWALK CONSTRUCTION, SOUTH SIDE	0.39	100%	(C)	04/12/16	01/06/15	12/05/17	12/11/17	03/20/18	02/15/19	D	\$232,370	CITY BOND AND CAPITAL FUNDING	CORDIS THOMPSON	LANIER CONSTRUCTION
<b>GROUP D</b>																		
44	YADKIN - PART C	ALLEGHANY DRIVE	CURRITUCK DRIVE	SIDEWALK CONSTRUCTION, EAST SIDE	0.47	0%	(C)	05/31/18	12/06/16	05/21/19	05/20/19	08/20/19	04/30/20	A	\$350,263	CITY BOND AND CAPITAL FUNDING	CORDIS THOMPSON	ROADWAY DESIGN/CONSTRUCTION
45	DAISY STREET	HILLSBOROUGH ST.	CLARK AVENUE	SIDEWALK CONSTRUCTION, WEST SIDE	0.16	0%	(C)	05/09/18	10/04/16	05/21/19	05/20/19	08/20/19	04/30/20	D	\$411,125	CITY BOND AND CAPITAL FUNDING	CORDIS THOMPSON	ROADWAY DESIGN/CONSTRUCTION
<b>NON-GROUP SIDEWALKS</b>																		
46	OXFORD ROAD	REAVES DRIVE	OVERBROOK DRIVE	SIDEWALK CONSTRUCTION, WEST SIDE	0.53	25%	(D)	08/23/18 11/01/18	04/07/15 10/16/18 01/08/19	TBD	TBD	TBD	TBD	E	\$525,000	CITY BOND AND CAPITAL FUNDING	MUKUND MOGHE	HDR ENGINEERING
47	PLAINVIEW AVENUE, VALE STREET	DENNIS AVENUE	EXIST. SIDEWALK ON PLAINVIEW & VALE STREET	SIDEWALK CONSTRUCTION: WEST SIDE ON PLAINVIEW, SOUTH SIDE ON VALE ST.	0.47	15%	(D)	08/07/19	04/03/18	11/19/19	11/19/19	02/19/20	01/19/21	C	\$445,000	CITY BOND	MUKUND MOGHE	ROADWAY DESIGN/CONSTRUCTION
48	BARKSDALE DRIVE	TIMBER DRIVE	N. RALEIGH BLVD	SIDEWALK CONSTRUCTION: NORTH SIDE, BOTH SIDES FROM MOSSBANK RD. TO RALEIGH BLVD.	0.23	25%	(D)	05/02/19	04/03/18	10/15/19	10/15/19	01/08/20	12/03/20	C	\$260,000	CITY BOND	MUKUND MOGHE	ROADWAY DESIGN/CONSTRUCTION
49	WINTHROP DRIVE	W. MILLBROOK ROAD	SLEEPY HOLLOW DRIVE	SIDEWALK CONSTRUCTION: EAST SIDE	0.37	20%	(D)	05/09/19	05/01/18	10/15/19	10/15/19	01/08/20	12/03/20	E	\$393,500	CITY BOND	CORDIS THOMPSON	ROADWAY DESIGN/CONSTRUCTION
50	OLD DEER TRAIL	MOURNING DOVE ROAD	NORTH OF APPLE ORCHARD WAY	SIDEWALK CONSTRUCTION: EAST SIDE	1.37	50%	(D)	05/30/19	09/04/18	10/15/19	10/21/19	01/08/20	12/03/20	A	\$245,500	CITY BOND	CORDIS THOMPSON	ROADWAY DESIGN/CONSTRUCTION
51	VALLEY DRIVE	7016 VALLEY DRIVE	RANGECREST ROAD	SIDEWALK CONSTRUCTION: EAST SIDE	0.30	0%	(D)	10/29/19	12/04/18	03/03/20	03/09/20	06/09/20	02/09/21	A	\$195,000	CITY BOND	CORDIS THOMPSON	ROADWAY DESIGN/CONSTRUCTION
52	FIESTA WAY	FALLS OF NEUSE ROAD	7417 FIESTA WAY	SIDEWALK CONSTRUCTION: WEST SIDE	0.31	0%	(D)	11/07/19	12/04/18	03/03/20	03/16/20	06/16/20	02/16/21	A	\$203,500	CITY BOND	CORDIS THOMPSON	ROADWAY DESIGN/CONSTRUCTION
53	FEATHERSTONE DRIVE	SIX FORKS ROAD	MOURNING DOVE ROAD	SIDEWALK CONSTRUCTION: NORTH SIDE	0.47	0%	(D)	11/14/19	12/04/18	03/17/20	03/23/20	06/23/20	02/23/21	A	\$283,000	CITY BOND	CORDIS THOMPSON	ROADWAY DESIGN/CONSTRUCTION
54	WHITTIER DRVE	KILLINGTON DRIVE	OPTIMIST POOL ENTRANCE	SIDEWALK CONSTRUCTION: EAST SIDE	0.20	0%	(D)	TBD	03/05/19	TBD	TBD	TBD	TBD	A	\$245,000	CITY BOND	MUKUND MOGHE	ROADWAY DESIGN/CONSTRUCTION
<b>TRAFFIC CALMING PETITION PROJECTS</b>																		
55	MILBURNIE ROAD	COLLETON ROAD	CHATHAM LANE	TRAFFIC CALMING	0.90	65%	(C)	08/13/12	04/01/14	11/30/17	03/29/18	05/15/18	12/06/19	C	\$1,995,227	CITY BOND AND CAPITAL FUNDING	SEAN DRISKILL	MOFFAT PIPE
56	CROSS LINK ROAD	DANDRIDGE DR.	GARNER ROAD	TRAFFIC CALMING AND SIDEWALK CONSTRUCTION, SOUTHEAST SIDE, BIKE AND TRANSIT IMP.	0.78	90%	(D)	08/11/15 11/15/18	10/07/15	05/07/19	08/05/19	10/08/19	07/31/20	C	\$750,000	CITY BOND AND CAPITAL FUNDING	MUKUND MOGHE	ROADWAY DESIGN/CONSTRUCTION
57	CURRITUCK DRIVE	TYRRELL ROAD	LASSITTER MILL ROAD	TRAFFIC CALMING AND SIDEWALK CONSTRUCTION, NORTHEAST SIDE	0.85	100%	(D)	07/08/14 10/16/14 05/03/18	04/21/15	05/07/19	06/03/19	09/03/19	07/31/20	A	\$680,000	CITY BOND AND CAPITAL FUNDING	MUKUND MOGHE	ROADWAY DESIGN/CONSTRUCTION

**City of Raleigh**  
**Engineering Services Department - Roadway Design & Construction Division**

**Project Status Report Date: June, 2019**

**Notes:**

Text shown in **red** denote changes from last monthly report.  
 Dates shown in **BOLD** are tentative future dates (and subject to change).

PROJECT NUMBER	PROJECT NAME	FROM	TO	PROJECT DESCRIPTION	PROJECT LENGTH (MILES)	PERCENT COMPLETE	STUDY (S) / DESIGN (D) / CONSTRUCTION (C)	PUBLIC MEETING DATES	CITY COUNCIL	RIGHT OF WAY ACQUISITION COMPLETE	ADVERTISE FOR BIDS	CONTRACT AWARD	CONTRACT COMPLETION	COUNCIL DISTRICT	PROJECT BUDGET	FUNDING SOURCE	CITY PROJECT CONTACT	CONSULTANT/CONTRACTOR	
<b>LANDSCAPING PROJECTS</b>																			
58	BUCK JONES ROAD	FARM GATE ROAD	XEBEC WAY	STREET TREES AND ROUNDABOUT LANDSCAPING	1.36	100%	(C)							D	INCLUDED IN ROADWAY CONTRACT (NO. 1)	CITY BOND AND CAPITAL FUNDING	AMY BILLINGS	CAROLINA SUNROCK AND SOUTHERN GARDEN	
59	MITCHELL MILL ROAD	US 401 (LOUISBURG ROAD)	FORESTVILLE ROAD	STREET TREES AND MEDIAN LANDSCAPING	1.09	100%	(C)							B	INCLUDED IN ROADWAY CONTRACT (NO. 5)	CITY BOND AND CAPITAL FUNDING	SYLVESTER PERCIVAL	RIFENBURG AND TWIN OAKS NURSERY	
60	PULLEN ROAD EXTENSION	WESTERN BLVD	CENTENNIAL PARKWAY	EXTEND ROAD AS 52 B-B C&G WITH SIDEWALK ON EAST SIDE, MUP ON WEST SIDE, STREET LIGHTS.	0.37	100%	(C)							D	INCLUDED IN ROADWAY CONTRACT (NO. 3)	PUBLIC/PRIVATE JOINT VENTURE	RICHARD DICKIE	CAROLINA SUNROCK AND SOUTHERN GARDEN	
															<b>\$172,595,188</b>				