

WALK-THRU CHECKLIST	JOB NAME:	CASE #
CONTRACTOR:	INSPECTOR:	DATE:



STREETS:

- CLEAN, POWER WASHED (IF NEC.), C & G VISIBLE _____
- ALL BROKEN SIDEWALK, CURB AND GUTTER REPLACED _____
- CATCH BASINS CLEANED _____
- STEPS INSTALLED (AS REQUIRED) _____
- BACKS HAVE FULL BEARING _____
- THROATS HAVE 7" OPENING _____
- INSIDE MORTAR SMOOTH, NO CRACKS _____
- TWO - 2" WEEPS INSTALLED, CUT FLUSH _____
- ALL PIPES CUT FLUSH, MORTARED _____
- BOTTOMS (INVERTS) SMOOTH _____
- STREET LIGHTS INSTALLED (PRIOR TO FINAL ACCEPTANCE) _____

WATER SYSTEM:

- ALL TESTING COMPLETE, APPROVED _____
- ALL VALVE BOXES ACCESSABLE _____
- ALL VALVES OPERABLE, OPEN (IF REQUIRED) _____
- CONC. COLLARS INSTALLED AT VALVE BOXES (IF REQUIRED) _____
- ALL BOA'S COMPLETE, BUILT TO DETAIL _____
- ALL HYDRANTS PAINTED, CHAINS HOOKED, INSTALLED TO
PROPER ELEVATION, LOCATION, STORZ CONNECTION
PRESENT _____
- SUPPORTING BOTH VALVES _____
- VALVE CONFIGURATION MEETS CURRENT SCHEME _____
- BACKFLOW CERTIFICATION RECEIVED BY PU XC _____

SEWER SYSTEM:

- ALL TESTING COMPLETE, APPROVED _____
- PLUG IN PLACE IN PROPER MH _____
- SYSTEM CLEANED, FLUSHED _____
- ALL MANHOLES MORTARED SMOOTH, NO CRACKS _____
- BOTTOMS (INVERTS) SMOOTH _____
- STEPS INSTALLED ACCORDING TO DETAIL, NOT STAGGERED _____
- PROPER MH COVERS INSTALLED _____